EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of government school building at Kodigehalli ward no 8.
2	Amount of Work Portion	
3	Estimated Cost	95.00 lakhs
4	Name of contractor	N.N.Sreenivasaiah
5	Agreement No.	229 / 11-02-2019
6	No. and date under which work order issued	229 / 11-02-2019
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	30-10-2019
9	Date of receipt of application in the sub division office	30.10.2019
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	290 days
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Site was completly not handed over to the contractor
22	Remarks of the EE with the daily rate of penalty proposed	Rs 10/day Fine May be Considered
23	Remarks of the CE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer
Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P
Bangalore.

Chief Engineer
Yelahanka Zone, Bangalore-92